



Before completing this checklist, read the Technical Manuals provided with the robot and charging station.

Complete one checklist per installation. Email the completed checklist to: admin@echorobotics.com.

Site Location	Site Address

Description	Model Number	Serial Number
Charging Station #1		
Charging Station #2		
Charging Station #3		
Turf Mower #1		
Turf Mower #2		
Turf Mower #3		
Range Picker #1		
Range Picker #2		
Range Picker #3		

Prior to Installation

- Call 811 at least two business days before you start any digging project. An 811 representative will take information about your project and notify appropriate utility companies to mark buried lines so you can dig safely around them.
- Verify that a licensed electrician has installed AC power at the installation site.
- Call 1-800-392-0329 to activate your account with the robot serial number.
- Explain to owner or operator all safety labels, product identification labels, and the requirement of reading the Technical Manuals before installing or operating the equipment.
- Present and explain the ECHO Robotics Limited Warranty.

Site Preparation and Peripheral Wire Installation	Charging Station Preparation and Installation	Robot Preparation	Robot Checklist at Delivery Site
<input type="checkbox"/> Attach installation plan and map of site. <input type="checkbox"/> Ensure proper AC power and charging station location. <input type="checkbox"/> Inspect site for obstacles (holes, raised tree beds, raised sprinkler heads, debris, etc.). <input type="checkbox"/> Peripheral wire is proper distance from borders and obstacles and buried to proper depth. <input type="checkbox"/> Islands and Pseudo-Islands are correctly configured and installed.	<input type="checkbox"/> Charging Station is in recommended and safe location. <input type="checkbox"/> Ensure correct perimeter wire connection and good splice connection (if required). <input type="checkbox"/> Set voltage and current potentiometers on power supply to highest level. <input type="checkbox"/> Ensure proper perimeter wire function (Zone LED).	<input type="checkbox"/> Visual inspection of robot – ensure security of fasteners and stability of frame. <input type="checkbox"/> Inspect blade assemblies, ensure proper configuration for desired application. <input type="checkbox"/> Robot successfully powers on and boots up. <input type="checkbox"/> Verify modem connectivity with GSM 4G network at: myrobot.echorobotics.com	<input type="checkbox"/> Set up the robot for the specific site application. Refer to the Technical Manual for set up instructions. <input type="checkbox"/> Send robot to charging station, verify charging occurs. <input type="checkbox"/> Instruct customer on ECHO Robotics Portal and ECHO Robotics phone application. <input type="checkbox"/> Set and verify scheduling.

X _____
Dealer Representative

X _____
Purchaser

Date